

**PROPOSED TERMITE PROTECTION**

PN ..... Lot ..... Section ..... DP .....  
No..... Street..... Town .....  
Owner .....

This building has been constructed with barriers, which restrict termites from accessing timbers in accordance with AS 3660.1 as follows:-

- |                                    |  |                          |
|------------------------------------|--|--------------------------|
| <b>Sub Floor Construction:</b>     | Termite caps and shields                             | <input type="checkbox"/> |
|                                    | Sub floor ventilation min 7300 square mm/m           | <input type="checkbox"/> |
|                                    | 400mm clearance from ground level to bearer          | <input type="checkbox"/> |
| <b>Concrete Slab Construction:</b> | 75mm Exposed concrete edge                           | <input type="checkbox"/> |
|                                    | Approved stainless steel slab penetration protection | <input type="checkbox"/> |
|                                    | Approved UPVC slab penetration protection            | <input type="checkbox"/> |
|                                    | Approved Alcore slab penetration protection          | <input type="checkbox"/> |
|                                    | Approved Alcore perimeter protection                 | <input type="checkbox"/> |
|                                    | Approved stainless steel perimeter protection        | <input type="checkbox"/> |
|                                    | Approved graded stone slab penetration protection    | <input type="checkbox"/> |
|                                    | Approved graded stone slab perimeter protection      | <input type="checkbox"/> |
| <b>Chemical Protection:</b>        | Under slab   | <input type="checkbox"/> |
|                                    | Perimeter  | <input type="checkbox"/> |

**Termite resistant structural member Type:.....**

**NB:** The owners attention is drawn to the fact that the structural members only are termite resistant but furniture and aesthetic timbers may be susceptible.

**Other protection utilised.....**

The owner is responsible for maintaining the above termite protection utilised for this dwelling. This includes inspection of these barriers and the subfloor area for termite activity after three (3) months from the completion of the building and then at regular intervals, not exceeding 12 months is advisable.

**OWNER:** ..... Date:.....

**BUILDER:** ..... Date:.....

Name: .....

**NB: BOTH OWNER AND BUILDER TO SIGN.**